

CEILING FRAMING QUALITY CONTROL CHECKLIST

Date: _____ Temperature: _____ Project #: _____
 Project Name: _____
 Project Manager: _____
 Floor / Area Worked: _____

	<u>Foreman</u>	<u>Q. C. Sign-off</u>
1. Confirm MEP overhead complete and sign-off prior to ceiling framing.	_____	_____
2. Confirm MEP rough opening layout complete.	_____	_____
3. Confirm MEP access door layout.	_____	_____
4. Confirm top of wall firetaping and MEP caulking complete.	_____	_____
5. Confirm soffit top track installed per plans and specs.	_____	_____
6. Confirm studs are installed per plans and specs.	_____	_____
7. Confirm materials are stocked in area.	_____	_____
8. Confirm suspended ceilings conform to details on plans and specs.	_____	_____
9. Confirm seismic wires and uplift posts at suspended ceiling framing.	_____	_____
10. Confirm backing installed at items hung from ceilings.	_____	_____
11. Confirm ceilings and soffits heights per plans and specs.	_____	_____
12. Confirm soffits are straight with jet lines, etc.	_____	_____
13. Confirm all lights, grilles and access door frames per plans and specs.	_____	_____

Comments:

Foreman's Signature

Quality Control Sign-Off

Inspection Request #